DESCRIPTION	VOL.	UNIT	VALUE	W1
Time Schedule				7 juli 25
A. CIVIL WORK / SUBSTRUCTURE (CIVIL)				
1. PRELIMINARY				
- Engineering Survey/Topographic & Build Drawing				
- Road, Workshop, Drain & Ramp, Batching Equipments				
- Project Management All Organization Work				
2. CRUSHING PLANT FOUNDATION				
- Piling Work 2@Dg 1.2 @1.8				
- Reinforcement Concrete				
3. CV-101 & TRANSFER TOWER FOUNDATION				
- Piling Work 5@Dg 0.2 @1.0				
- Scrapping & Boring				
4. CV-103 STACKING CONVEYOR FOUNDATION				
- Piling Work 2@Dg 1.2 @1.0				
5. LOADING FACILITY				
- Recl. & Limp Feeder Foundation				
- Piling Work 8@Dg 1.0				
- Scrapping & Boring				
6. CV-104 BLC FOUNDATION				
- Piling Work 8@Dg 0.9				
- Scrapping & Boring				
7. CV-104 RLC FOUNDATION				
- Piling Work 4@Dg 1.0				
- Reinforcement Concrete				
8. BREASTING / MOORING DOLPHIN				
- Piling Work 2@Dg 2.0 & 2@Dg 0.8				
- Board & Boring				
- Reinforcement Concrete				
9. POWER HOUSE, MCC ROOM +1.7 & TRAFO ROOM +3.3				
- Piling Work 4@Dg 1.2 @1.0				
- Reinforcement Concrete				
total presentase			100%	

W2	W3	W4	W5	W6	W7	W8	W9	W10
14 juli 25	21 juli 25							

W11	W12	W13	W14	W15	W16	W17	W18	W19
21 juli 25								

W20	W21	W22	W23	W24	W25	W26	W27	W28
21 juli 25								

W29	W30	W31	W32	W33	W34	W35	W36	W37
	-							
	ļ	ļ	ļ	<u> </u>	ļ	ļ	ļ	ļ

W38	W39	W40	W41	W42	W43	W44	W45	W46

W47	W48	W49	W50	W51	W52